

GOVERNMENT OF TELANGANA
ABSTRACT

RIAD-NABARD-RIDF-XIX-Ranga Reddy District -C/o Assembly Constituency wise farmer training extension centre (CFT&EC) at Pargi Campus- Post facto Extension of Agreement Time(EOAT) up to 5.4.2016(224 days) without penalty-Orders-Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.570

Dated: 22.8.2016.
Read the following

- 1) G.O.Rt.No.460,AHDD&F(AH.III)Dept., Dt:8.11.2013
- 2) From the CE,PR, Hyderabad. Lr.No.AEE/DEE-III/PMGSY/
AHD-CFT&Boath/ADB/2016, Dt. .3.2016
<<>>

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord Post-facto Extension of Agreement Time up to 5.4.2016 (224 days) without imposing a penalty in respect of work “ C/o Assembly Constituency wise Farmer Training Centre & Extension Centre (CFT&EC) at Pargi Campus, Ranga Reddy District”, sanctioned under NABARD-RIDF-XIX, vide reference first read above, as the delay in execution is due to delay in handing over the site and this can not be attributed to the Contractor.

2. The Chief Engineer, Panchayat Raj shall take necessary action accordingly.

(BY ORDER AND THE NAME OF THE GOVERNOR OF TELANGANA)

S.P.SINGH
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj, Hyderabad.
The Superintendent Engineer, PR, Ranga Reddy District
Copy to:
The PS to M(PR&RD)
SF/SC

//FORWARDED:: BY ORDER//

SECTION OFFICER